

Collier County Transportation Management Services Department

Transportation Planning Overview and Project Discussion


East of 951 Ad Hoc Advisory Committee October 17, 2023

OCTOBER 17, 2023



Transportation Planning Cycle

- Coordinate with the Collier
 Metropolitan Planning Organization
 (MPO)
- Assist with MPO's Development of the Long Range Transportation Plan (LRTP)
- Develop the Annual Updated Inventory Report (AUIR)
- Conduct Corridor Studies
- Conduct Public Engagement
- Coordinate with Traffic Operations, CAT, Emergency Services, Bike/Ped Agencies, etc.



OCTOBER 17, 2023



What is Transportation Planning The process of looking at the current state of transportation in the area and designing it for future transportation needs while combining those needs with budgets, goals and policies.


Transportation Planning is to develop a network to move people and goods by:

- · Assessing land-use impacts,
- Surveying current travel patterns and transportation systems,
- Forecasting transportation needs,
- Analyzing and evaluating future transportation programs.



MPO Planning Cycle


- Coordinates with all Agency
 Departments Collier County, City of Naples, City of Marco Island, City of Everglades City and FDOT
- Develops the Long Range Transportation Plan (LRTP)
- Conducts Studies
- Conducts Public Engagement





Zoning and Comprehensive Planning Cycle

- Coordinates with the Transportation
 Planning and all Agency Departments
- Reviews the CIGM
- Develops the Annual Updated Inventory Report (AUIR)
- Zoning and Comp Plan Consistency, GMP and LDC



OCTOBER 17, 2023

Transportation Planning and Consistency



Reports & Analysis

AUIR, LOS, and Budgets

<u>Implementation</u>

Area Plans & Studies, Traffic Operations, Zoning & Planning

Community Vision

MPO and BCC

LRTP, LDC, GMP, Goals, Policies and Objectives


The Collier MPO's Long Range Transportation Plan (LRTP)



The LRTP is updated every 5 years and must maintain a minimum time horizon of 20 years.

LRTP's:


- Establish goals and priorities for the area and estimating future growth through modeling.
- Identify multimodal transportation needs projects to address existing and future transportation network deficiencies.
- Evaluate and refine the Needs Plan into a Cost Feasible Plan with the assistance of traffic modeling results, the County input and public involvement.



2045 LRTP Analysis

Social Economic Data


Anticipated New Dwelling Units (DUs) added from 2017 to 2045



2045 LRTP Analysis

Social Economic Data

Anticipated New Commercial added from 2017 to 2045



2045 LRTP Reviewed and Analyzed the County Interactive **Growth Model** (CIGM) Forecast Data but Used the 2045 UF's Bureau of **Economic** and **Business Research** (BEBR) Medium **Projections**


While the CIGM is County
Specific – it is the best practice
to use BEBR for LRTPs

Used a scenario that modified the CIGM forecasts so that the county-wide population matched the BEBR medium projection for 2045 (516,100).

2045 LRTP Needs Plan

Collier County Transportation Management

Figure ES-4. 2045 Needs Plan Project Map




2045 LRTP Cost Feasible Plan

Collier County

Figure C-2. Cost Feasible Plan Map (2026–2045)

Transportation Management Services Department



New Interchange at I-75 in the vicinity of Everglades Blvd.

Table ES-7. Collier MPO 2045 LRTP Cost Feasible Plan Projects - FDOT Other Roads Projects and Local Roadway Projects (cont.) (in millions \$)

								n Period 1 (T 2021–2025			lan Period 2 2026–2030			Plan Period 3: 2031–2035	:		lan Period - 2036–2045		
Map ID	Facility	Limits from	Limits to	Description	Total Project Cost (PDC 2019 \$)	TIP Funding 2021–25 (YOE)	PRE-ENG	ROW	CST	PRE-ENG	ROW	CST	PRE-ENG	ROW	CST	PRE-ENG	ROW	CST	Total Cost 2026–204 (YOE \$ without St
AN PE	RIOD 4 CONSTRUCTION FUI	NDED PROJECTS																	
11	Everglades Blvd	Randall Blvd	South of Oil Well Rd	Widen from 2-Lanes to 4-Lanes	\$16.42								\$3.00	\$1.53				\$24.65	\$29.18
22	I-75 (SR-93) Interchange (new)	Vicinity of Everglades Blvd		New Interchange	\$42.26					\$3.76			\$5.30	\$8.32				\$55.65	\$73.03
31	Immokalee Rd (CR 846)	SR 29	Airpark Blvd	Widen from 2-Lanes to 4 Lanes	\$3.90											\$0.77	\$0.55	\$5.88	\$7.20
36	Logan Blvd	Pine Ridge Rd	Vanderbilt Beach Rd	Widen from 2-Lanes to 4-Lanes	\$22.23					\$3.40				\$3.16				\$32.31	\$38.87
63	Westclox Street Ext.	Little League Rd	West of Carson Rd	New 2-Lane Road	\$3.01								\$0.51				\$0.55	\$4.45	\$5.51
65	Wilson Blvd	Keane Ave.	Golden Gate Blvd	New 2-Lane Road (Expandable to 4- Lanes)	\$36.15								\$8.82	\$4.23				\$50.29	\$63.35
97	Immokalee Rd (Intersection)	Logan Blvd		Major Intersection Improvement	\$11.50								\$2.12					\$18.55	\$20.67
99	Vanderbilt Beach Rd (Intersection)	Logan Blvd		Minor Intersection Improvement	\$11.50								\$2.12					\$18.55	\$20.67
101	Pine Ridge Rd	Goodlette-Frank Rd		Minor Intersection Improvement	\$5.75											\$1.20		\$9.28	\$10.48
C1	Connector Roadway from I-75 Interchange (New)	Golden Gate Blvd	Vanderbilt Beach Rd	4-Lane Connector Roadway from New Interchange (Specific Location TBD During Interchange PD&E	\$17.57					\$0.44			\$2.80	\$1.62				\$26.29	\$31.14
C2	Connector Roadway from I-75 Interchange (New)	I-75 (SR-93)	Golden Gate Blvd	4-Lane Connector Roadway from New Interchange (Specific Location TBD During Interchange PD&E Study)	\$80.59					\$2.00			\$13.28	\$7.41				\$120.02	\$142.70

Collier County submitted a Draft Interchange Justification Report to FDOT and FHWA in 2012

FDOT and FHWA comments regarding new interchange between SR29 and CR951:


- 1. Traffic Distribution Additional traffic on I-75 for short-distance trips not as a regional facility.
- 2. Roadway Geometry Improvements A new interchange may require that I-75 be widened, and local roads be improved. Since the IJR, I-75 was widened, roads were improved, and the new interchange remains in the LRTP.
- 3. Needs Traffic volumes warrant a new interchange.
- 4. Other Alternatives Evaluate additional north-south and east-west corridors.
- 5. Funding Capacity improvements must have identified funding sources.
- 5. Environmental Constraints A PD&E will be required to further evaluate the potential direct and cumulative environmental impacts associated with a new interchange.

The Department recommended that off-system improvements be further evaluated.

								n Period 1 (T 2021–2025			lan Period 2 2026–2030			Plan Period 3: 2031–2035			lan Period 4 2036–2045	
Map ID	Facility	Limits from	Limits to	Description	Total Project Cost (PDC 2019 \$)	2021-25	PRE-ENG	ROW	CST	PRE-ENG	ROW	cst	PRE-ENG	ROW	CST	PRE-ENG	ROW	CST
PLAN PE	ERIOD 4 CONSTRUCTION FUN	NDED PROJECTS																
11	Everglades Blvd	Randall Blvd	South of Oil Well Rd	Milden form 2 Leaves	646.43								42.00	44.55				\$24.65
**	cvergrades sive	Kalidali bivd	South of Off Well Rd	Widen from 2-Lanes to 4-Lanes	\$16.42								\$3.00	\$1.53				J24.03



The Collier MPO has started the 2050 LRTP



It is important to be involved with the MPO as they begin the LRTP Update Cycle.

Revenues from the 2045 LRTP CFP are anticipated to be decreased considerably.

Less Revenues = Less Projects =

Greater Importance in the Prioritization of Needs



The County's 5 Year Work Program is developed with the AUIR based on County Needs and Projected Deficiencies





Annual process of evaluating needs for determining future investments

Transportation Element

- Uses traffic counts and modeling to determine roadway capacity
- Looks at cumulative impacts of approved development at time of Plat and SDP
- Uses information to plan for future roadways, improve safety on roadways, address congestion management, plan expansions, and connect transportation improvements to facilitate commerce, the movement of people and goods
- Examine funding needs

ANNUAL UPDATE & INVENTORY REPORT/CAPITAL IMPROVEMENT ELEMENT
SCHEDULE UPDATE ON PUBLIC FACILITIES
2022 AUIR/CIE














COLLIER COUNTY BOARD OF COMMISSIONERS

December 13, 2022

Prepared by:

Comprehensive Planning Section
Zoning Division
Growth Management Department
2800 N. Horseshoe Drive
Naples, FL 34104

Collier County Transportation Capital Projects-FY24





#1 - 60201 Pine Ridge Rd Improvements

Project Manager: Dennis McCoy, P.E., Sr. Project

Manager

Project Description: Design, permit, and construct improvements at the intersection of Livingston Road and Pine Ridge Road (Continuous Flow Intersection CFI), at the intersection of Whippoorwill Lane and Pine Ridge Road (R-CUT) and at the I-75 interchange on Pine Ridge Road (Diverging Diamond Intersection). Design-Build method.

Current Phase: Design CFI and R-CUT to 60% phase

plans and permits.

Design Budget Phase 1: \$2.6M

Design Consultant: Jacobs Engineering **Construction Budget:** \$35.9M (\$23M Surtax)

Incl. Grant Funding: \$5.4M

Project Phase	Anticipated Schedule
Design Phase 1 NTP	10/2022
30% Design Phase 1	08/2023
60% Design Phase 1	10/2023 (Not Including permits)
Design-Build Start	01/2025



Current Status 9/22/2023:

Permit Status: SWFMD Permit: TBD
 FDEP Permit: TBD

 FDOT Permit: TBD

Contract Status:

 Issued NTP for Design Consultant in Aug 2022. Work Stopped 8/8/23 to continue after planning Re-evaluation completed



#2-6 Bridges in Golden Gate Estates

Project Manager: Ray G. Girgis, P.E, Project Manager III

Project Description:

Design and construct new bridges and related roadway & intersection improvements at the following locations:


- Wilson Blvd. S (south of Golden Gate Blvd.)
- 10th Ave SE (between Everglades Blvd. & Desoto Blvd.)
- 62nd Ave NE (between Everglades Blvd. and 40th St. NE)
- 13th St NW (Golden Gate Blvd. to VBRX)
- 47th Ave NE (btw Immokalee Rd. & Everglades Blvd.)

Current Phase: Design Procurement

Design Budget: \$7.20M **Design Consultant:** TBD

Construction Budget: \$57.99M Right-Of-Way: \$26.67M CEI-Services: \$7.20M

Project Phase	Anticipated Schedule
Surtax Validation	09/2021
Design Procurement	02/2023
Design NTP	11/2023
Construction anticipated	2025 through 2027



Current Status 9/2023:

Design Consultant procurement ongoing.

Project schedule to be coordinated with other capital improvement projects in the Golden Gate Estates area.

OCTOBER 17, 2023



#7 - 60198 Veterans Memorial Blvd Extension - Phase II

Project Manager: Jamie Khawaja, Project Manager II CEI

Project Description: Design, permit and construct a new 4-lane roadway extending Veterans Memorial Boulevard west to Old US 41 along with 6-foot concrete sidewalk, 10-foot pathways, on-street bike lanes, two new signals (elementary and new high school), turn lanes (elementary and new high school), wet and dry detention ponds, public utilities (water and wastewater).

Current Phase: Design Build, approaching 100% plans

Design Contract: \$10,065,000

Design Consultant: Quality Enterprises

CEI Firm: Hardesty & Hanover

CEI Contract: \$1,194,736

Project Phase	Anticipated Schedule
NTP Design Build	11/19/2020
School Access Rd completed	7/5/2021
100% Plans	09/2021
Final Completion	07/2023









Current Status 9/22/2023:

- Phase I Complete
- Phase II



#8 - 60199 Vanderbilt Beach Rd Widening

Project Manager: Dennis McCoy, P.E., Sr. Project

Manager

Project Description: Widening Vanderbilt Beach Road from four-lanes to six-lanes (mostly within the median). Modifying the median opening at Bay Laurel Drive from a full median opening to a directional left median opening. U-turn lane(s) at the median opening west of Goodlette-Frank Road. Restriping the Strada Place exit lanes (southbound lanes). Addition of a right turn lane from northbound Goodlette-Frank Road to eastbound Vanderbilt Beach Road. Upgrade street lighting to lightemitting diode (LED) lighting. Stormwater drainage improvements.

Current Phase: 100% Design Design Cost: \$1,058,378

Design Consultant: Jacobs Engineering


Construction Budget: \$15.14M (est., TRIP Grant

\$4.2M)

CEI Budget: \$2.3M (est.)

Project Phase	Anticipated Schedule
100% Design Plans	9/29/2023
Construction start	7/2024
Construction completion	6/2026





Current Status 9/22/2023:

- <u>Permit Status:</u> SFWMD will require individual environmental permits due to the age of original permit. ERP Permit received 2/3/23.
- ROW Status: With the addition of a right turn lane at the intersection, right-of-way will now be needed. ROW agreements to BCC for approval in October.
- <u>Contract Status:</u> 100% design plans submitted; County and FDOT review in process. Change Order 4 approved on 6/15/23.



Future Project: Oil Well Rd from Everglades Blvd. to Oil Well Grade



Future Project Description: Collier County is planning to widen Oil Well Road from Everglades Blvd. to Oil Well Grade Rd. This project would help relieve congestion in the estates as well as on I-75 and SR29.

The County is currently pursuing grant opportunities for funding and anticipates beginning construction between 2026 and 2030.



#10 - 68057 Collier Blvd Widening Phase III

Project Manager: Bee Thao, P.E., Sr. Project Manager

Project Description: Widening of Collier Boulevard from 4 to 6 lanes between Green Boulevard and the Golden Gate Main Canal. One lane will be added in each direction with a road alignment shift. A revised signal at the intersection with Golden Gate Parkway, bridges, on-street bike lanes, and pedestrian upgrades. The contract with Jacobs was re-instated to pick up at the 60% design stage.

Current Phase: Design

(Amendment 1)

Design Consultant: Jacobs Engineering

Design Budget: \$1.86M

ROW Estimate: \$1.02M
Construction Contractor: TBD
Construction Estimate: \$39.2M
CEI Consultant: TBD

CEI Estimate: \$5.88M

Project Phase	Anticipated Schedule
Contract Amendment 1	09/2022
60% Plans	09/2023
100% Plans	07/2024
Construction Procurement	7 months
Construction	30 months



Current Status 09/13/2023:

- Permit Status:
 - SWFMD Permit 11-105951-P Extended New Exp Date: 10/09/23
 - FDEP 404 Permit Submittal 09/2023
- ROW Status: TBD Pending Design
- Contract Status:
 - Feb. 13, 2023: Design NTP
 - April 4, 2023: First Monthly Meeting
 - May 2, 2023: 2nd Monthly Meeting



11 - Goodlette-Frank Rd Widening (VBR to Immokalee Rd)

Project Manager: Ray G. Girgis, P.E, Project Manager III

Project Description: Goodlette-Frank Road from Vanderbilt Beach Road to Immokalee Rd. widening from 2 to 4 lanes to match the roadway to the south of this segment.

Current Phase: start Design in 2024

Design Budget: \$2.65M Construction Budget: \$21.20M CEI Budget: \$3.18M

- CO	Pidlacticogation
etto	
ette Frank Rd	Q Pelican Marsh Blv
1	Pelican Marsh Blvd Pelican Marsh Blvd Pelican Marsh Blvd Pelican Marsh Blvd
	m Marsh Blvd Pelican Marsh Blvd Cood at Frank Rd

Project Phase Anticipated Schedule Design NTP 05/2024 Construction Procurement 11/2025 Construction Start 05/2026 Construction Duration 24 Months

Current Status 9/2023:

Worked with Pelican Marsh on bridge ownership and landscaping maintenance agreement issues. 2 firms responded to the Design Solicitation.

OCTOBER 17, 2023



#12 - 60229 Wilson Boulevard Four-Lane Widening

Project Manager: Dennis McCoy, P.E., Sr. Project

Manager

Project Description: Widening Wilson Boulevard to four lanes from Golden Gate Boulevard to Immokalee Road. The proposed typical roadway features will include curbing and gutters, sidewalks, a shared-use path, on-street bike lanes, bus stop enhancements, medians, drainage improvements, and corridor or intersection lighting, replacing the existing bridge over the Cypress Canal, widening or replacing the existing bridge box culvert over the Cocohatchee Canal.

Current Phase: Design Procurement
Design Cost: \$5.4 M (Estimated)

Design Consultant: TBD

Construction Budget: \$60 M (Estimated)
CEI Budget: \$9M (Estimated)
Right-Of-Way: \$17.1M (Estimated)

Project Phase	Anticipated Schedule
Design Procurement	04/2022 – 6/2023
Design, Permitting & ROW/Mitigation	08/21/2023 - 08/2025
Construction Procurement	8/2025 – 1/2026
Construction	2/2026 – 2/2028





Current Status 9/22/2023:

- Contract Status: Contract approved by BCC on 6/15/23
- NTP given on 8/21/23 with Kick off Meeting



13 - 60168 Vanderbilt Beach Rd Ext. (Phase I)

Project Manager: Felipe Baez, Project Manager II CEI

Project Description: A 7-mile extension of Vanderbilt Beach Road; 6-lane urban roadway from east of Collier Blvd to Wilson Blvd., followed by two lanes up to 16th St. NE.

New intersections and traffic signals on Wilson Blvd., 8th St. NE and 16th St. NE.

Canal relocation to south of the roadway from 29th Street N.W. to 15th Street N.W.

Improvements to existing intersecting streets including Weber Boulevard, Massey Street and Douglas Street.

Current Phase: Construction

Construction Contractor: Sacyr Construction USA
Construction Cost: \$153M (\$74M Surtax)
CEI – In-house staff with support from Johnson Eng.
CEI Company: Johnson Engineering, Inc.

CEI Cost: \$1.8M

Project Phase	Schedule
Construction Start	09/12/2022
Construction Duration	3 years
Completion	09/26/2025
Work Complete	20.5%
Time Complete	26%







Current Status 9/22/2023:

Work- 27.69% Time- 33.60% (as of August Pay App.)

- Contractor continues excavation of Cypress Canal, <u>+</u> 55% complete. Ponds excavations are ongoing. Continue placing roadway embankment, Installing drainage between Orange Tree Canal and Corkscrew Canal. Corkscrew Canal bridge deck placed on 9/1/23.
- Orange Tree Canal Test piles completed; production piles installed.



13 - 60249 Vanderbilt Beach Rd Ext. (Phase II)

Project Manager: Bee Thao, PE, Sr. Project Manager

Project Description: A continuation of Vanderbilt Beach Rd. Extension, this 2-mile project consists of two travel lanes from 16th St. NE to Everglades Blvd. The footprint of this project will allow for a future 6-lane expansion as traffic demand increases. A new signalized intersection is planned at the corner of Everglades Blvd, while one new bridge will be constructed within the limits of this project.

Current Phase: Design Procurement

Design Consultant TBD

Design Estimate: \$1.79M **ROW Estimate:** \$16.7M

Construction Contractor: TBD **Construction Estimate:** \$20M

CEI Consultant: TBD
CEI Estimate: \$2.5M

Project Phase	Anticipated Schedule
Design Procurement started	8/2022
Design & Permitting start	11/2023
Construction Start	11/2025
Construction Completion	11/2026



Current Status 09/13/2023:

- April 25, 2023: BCC approved final ranking and authorized Staff to begin negotiate with Top Rank firm, Kimley-Horn and Associates, Inc.
- Aug 2023: completed negotiations with Kimley-Horn



60190 Airport Rd Widening (VBR to Immokalee Rd.)

Project Manager: Bee Thao, P.E., Sr. Project Manager

Project Description: Capacity improvement of Airport Road from north of Vanderbilt Beach Road to Immokalee Road. There will be a third southbound through lane, extend the third northbound through lane, improve the drainage within the project area, add on-street bike lanes and sidewalks, and improve the signals on this roadway.

Current Phase: Design
Design Consultant: KCA

Design Budget: \$1.9M (\$1.5M CIGP

Grant)

Right-Of-Way Estimate: \$81,700

Construction Contractor: TBD

Construction Estimate: \$18.5M(\$4.93M CIGP

Grant, \$4M Surtax)

CEI Consultant: TBD
CEI Estimate: \$1.83M

Project Phase	Anticipated Schedule
Design & Permitting start	03/2023
Final Plans	03/2025
Construction Start	10/2025
Construction Completion	03/2027



Current Status 09/13/2023:

- Permit Status:
 - SFWMD Permit: Will start process at 60% design stage
 - o FDEP Permit: Will start process at 60% design stage
- ROW Status:
 - o ROW process will start at the 60% design plan stage
- Contract Status:
 - o Mar. 13, 2023: Issued Design NTP
 - o Mar. 31, 2023: Design Kickoff Meeting
 - o May 03, 2023: 1st Monthly meeting

OCTOBER 17, 2023



60147 Randall Blvd & Immokalee Rd Intersection

Project Manager: Dennis McCoy, P.E., Sr. Project

Manager

Project Description: Widening Randall Boulevard to four lanes (expandable to six lanes for future needs), constructing a continuous flow lane eastbound from Immokalee Road at Randall Boulevard intersection, adding a new traffic signal on Randall Boulevard at 8th Street NE intersection, adding on-street bike lanes and sidewalks and improving drainage within the project area. Future phase 2 consists of a flyover.

Current Phase: Design
Design Contract: \$1.3M
Design Consultant: HNTB

CEI Consultant: Johnson Engineering

CEI Contract: \$743k

Construction Budget: \$6.4M (estimate) – Surtax (\$7M)

Right-Of-Way: \$2.7M (both phases)

Right-Oi-way: \$2.71vi (both phases)	
Project Phase	Anticipated Schedule
Design NTP	08/11/2022
30% Design Plans	04/21/2023
60% Design Plans	11/2023
90% Design Plans	2/2024
Construction	12/2024- 12/2025





Current Status 9/22/2023:

<u>Contract Status:</u> Design commenced with Kick-off Meeting on 8/11/22

 To improve safety until this project is completed, a temporary signal at Randall Blvd & 8th Str. NE has been constructed.

OCTOBER 17, 2023



66066.12 11 Bridge Replacements East of SR29

Project Manager: Julio Castro, Sr. Field Inspector

Project Description: Replace 11 functionally obsolete and structurally deficient bridges. Two phase construction; one side of each new bridge is constructed while traffic passes on the other.

Current Phase: Construction (\$33M Surtax)

Construction: \$29.4M

Company: Package A – Thomas Marine

Package B – ZEP Construction Package C – ZEP Construction Package D – Thomas Marine

CEI Cost: \$3.2M

CEI Company: HighSpans Engineering, Inc.

Project Phase	Anticipated Schedule
Notice To Proceed for Construction	07/19/2021
Final Completion PKG A	January 2023
Final Completion PKG B	January 2024
Final Completion PKG C	January 2024
Final Completion PKG D	Pending









Current Status 9/22/2023

PKG A – Work Complete 100% Time

PKG B – Work Complete 91.23%

PKG C – Work Complete 84.54%

PKG D – Work Complete 18.87%

Time 100%

Time Complete 85.47%

Time Complete 84.56%

Time Complete 26.03%



60212.1 16th Street NE Bridge

Project Manager: Dennis McCoy, P.E., Sr. Project

Manager

Project Description: The project limits are from Golden Gate Boulevard to Randall Boulevard. The project will include: a new two-lane bridge over the Golden Gate Main Canal, a new sidewalk on the west side of the roadway, a new signal on Randall Blvd., improved drainage throughout the project area, shoulder widening and roadway resurfacing.

Current Phase: Design
Design Contract: \$1.37M

Design Consultant: Kisinger, Campo & Assoc.

Construction Budget: \$21.8M

Incl. Grants: \$4.7M incl. Surtax: \$4.1M

CEI Budget: \$2.2M

92.2.m	
Project Phase	Anticipated Schedule
Design Start	07/2022
60% Plans	4/2023
FDOT/LAP/Grant Expected	FY 24
100% Design	12/2023
Construction	12/2024- 6/2026




Current Status 9/22/2023:

- <u>Permit Status:</u> SWFMD ERP and ROW Occupancy Permits submitted 5/10/23 FDEP 404-Permit submitted 5/15/23, SFWMD BCB ROW obtained 9/14/23.
- ROW Status: ROE-Approach Blvd obtained, other ROW in process
- Contract Status: Design commenced on 7/28/22 with Kick off Meeting.
- Public Information Meeting 6/15/23
- 90% plan review completed 9/8/23



Future Project: Everglades Blvd. from VBR to Oil Well Rd



Future Project Description: Collier County is planning to widen Everglades Blvd. From VBR to Oil Well Rd. This project would help relieve congestion in the estates.

The County anticipates moving this project into its' work program for Design, ROW and Construction between 2026 and 2030.



Sidewalk Projects and the Paradise Coast Trail



33563 Transportation Investment Generating Economic Recovery (TIGER) Grant

Project Manager: Jamie Khawaja, Project Manger II Michael Tisch – Project Manager II (Design)

Project Description: This Design-Build project will construct complete streets improvements in Immokalee, including approximately 20 miles of new sidewalks, a bike boulevard network, a shared-use path, street lighting, bus shelters, a new transit center, landscaping, drainage improvements, and intersection and traffic calming retreats.

Current Phase: Design

Design Consultant: QE USA

Construction Bid: \$22.869M (\$13M FHA Grant)

Includes \$

3.187M Design Fee

CEI Consultant: KCA

CEI Fee: \$ 1.946M

Project Phase	Anticipated Schedule
100% Design	12/2023
Construction Procurement	Contract signed
Construction Start	4/2023
Construction Duration	800 Days




















Current Status 9/22/2023:


Work completed: 23% Time completed: 69%


- Area 1-Contractor QE, Is finishing Area 1 School DR placing asphalt on SUP.
- Area 2A- Actively working on sidewalks & drainage installation along Monroe
 St. 2B S&S plans distributed, utilities working on relocates.
- Area 3- 3A SW construction complete, CEI generating punch list. Areas 3B S&S plans distributed & design continues on area 3C.
- Area 4- is still in design.
- Area 5-is still in design and contractor is moving forward with 100% plans, pending SFWMD permitting review.
- CAT Building: QE has County approval for SPDA, contractor installing silt fence 08/23/23, completed clearing & grubbing 09/05/23, building permit under review.


Map of Paradise Coast Trail Corridors













OCTOBER 17, 2023



Coordination with FDOT and the Moving Florida Forward Funding Notifications


OCTOBER 17, 2023

MOVING FLORIDA FORWARD | ACCELERATING 20 PRIORITY PROJECTS



PCTOBER 17, 2023 4:





Interstate 75 (I-75) at Pine Ridge Road


- o Funding: \$23 Million
- o Construction Start: Early 2025
- I-75 at Pine Ridge Road interchange is one of the four interchanges along I-75 in Collier County.
 Improvements include reconstruction of the I-75
 Pine Ridge interchange to a diverging diamond interchange. Proposed improvements are located within the right-of-way.





Interstate 75 (I-75) from Golden Gate Parkway to Corkscrew Road

- Funding: \$578 Million
- o Construction Begins: Fall 2027
- This project will provide capacity improvements to over 18 miles of I-75 from Golden Gate Parkway to Corkscrew Road. The project will add one additional general-use lane in the northbound and southbound directions (six- to eight-lane widening) and auxiliary lanes as needed.





State Road (S.R.) 29 from County Road (C.R.) 846 East to New Market Road

- Funding: \$85 Million
- Construction Begins: Spring 2027
- This project will construct a new alignment of S.R. 29 as a four-lane divided roadway to serve as a loop around the downtown Immokalee area. The design will have four 12-foot travel lanes with curb and gutter on both sides, a 22-foot median, and 12-foot shared-use paths on both sides for the first mile. For the remainder of the project the design will have a 30-foot median and outside paved shoulders and 12-foot shared-use paths on both sides. The project also includes drainage improvements along the entire length of the corridor.





State Road (S.R.) 29 from New Market Road to S.R. 82

- Funding: \$44 Million
- Construction Begins: Spring 2027
- This project consists of widening an approximately 3-mile-long segment of S.R. 29. The final roadway will consist of two 12-foot travel lanes in each direction with 4-foot paved inside shoulders, 10-foot (5-foot paved) outside shoulders, and a 30-foot median and a shared use path on each side of the roadway. Intersection improvements are proposed for the intersection of S.R. 29 at New Market Road/Westclox Street.

Planning For the Future... matters today

- Transportation Planning horizon can be 10 – 15 years in the future
- Long Range Transportation Planning is farther out into the future and needs to consider trend lines, demand for future services, and cumulative impacts
- Collier has continued and sustained growth, expansion into rural areas away from existing services, and wide and diverse needs
- Fragile environment thinner buffers
- Today's problems are trend lines
- Future proofing infrastructure for changing technology

YOUR active participation, engagement, and feedback is a requirement for good planning.

Long range planning horizons allow for prioritization of resources and needs

Strengthen relationships to develop meaningful input

You know your community and business needs best

Provide comments and get involved in plans, studies and projects.

OCTOBER 17, 2023




Questions?

Thank you


OCTOBER 17, 2023


Approved PUDs in Collier County 47th Ave NE 45th Ave NE Shady Hollow Blvd W 43rd Ave NE 41st Ave NW 41st Ave NE 39th Ave NE 37th Ave NE 35th Ave NE Quail Creek Country Club Oil Well-Rd-Twin Eagles Golf Club 31st Ave NE 29th Ave NE Bonita Bay Club Naples 27th Ave NE Randall Blvd-24th Ave NE 22nd Ave NE Calusa Pines Golf Club 20th Ave NE 18th Ave NE 16th Ave NE 14th Ave NE 12th Ave NE 10th Ave NE 8th Ave NE 6th Ave NE 4th Ave NE 5th Ave NW 2nd-Ave-NE Golden Gate Blvd E Golden Gate Blvd E Golden Gate Blvd-W 1st Ave SW 2nd Ave SE 3rd Ave SW 4th Ave SE 5th Ave SW 6th Ave SE 7th Ave SW 8th Ave SE White Blvd 5 10th Ave SE Pine Ridge Rd Frangipani Ave -11th Ave SW 12th Ave SE 14th Ave SE 13th Ave SW 16th Ave SE 15th Ave S あ £ 16th Ave SW 18th Ave SE 17th Ave SW 20th Ave SE Golden Gate 22nd Ave SE Hideout Golf Club 24th Ave SE Keane Ave 25th Ave-SW 26th Ave SE 28th Ave SE 30th Ave SE Golden Gate Pkwa 32 nd Ave SE 34th Ave SE 36th Ave SE 38th Ave SE 40th Ave SE Alligator Aly 84 Alligator Aly EvergladesiPkwy 75

Collier County Transportation Projects (Roadway/Bridge/Sidewalk)




Approved PUDs and Transportation Projects (Roadway/Bridge/Sidewalks)






Collier County Transportation Capital Projects-FY23



Road and Bridge Projects FY21 - FY45





60219 Whippoorwill Lane Extension

Project Manager: Jamie Khawaja, Project Manager II CEI

Project Description: Design, permit and construct an extension of Whippoorwill Lane to connect with Marbella Lakes Drive. There will be 4 roundabouts and a new signal on Livingston Rd at Marbella Lakes Drive with lighting at roundabouts and narrower travel lanes (10'-11') to slow speed.

Current Phase: Construction

Design-Build Budget: \$4,720,450

Design-Build Consultant: Quality Enterprises

CEI: In -

house

Project Phase	Anticipated Schedule
NTP Design-Build	07/12/2021
100% Design	07/2022
Final Completion	08/2023



Current Status 9/22/2023:

Work – 90.72% Time – 95.88% as of July's pay app. The current Substantial Completion date is 07/29/2023, and the new Final Completion date is 08/28/2023. They have completed the final paving throughout the project. A stop work letter was issued on July 27, 2023, due to delay in receiving traffic signal equipment.



60233 Corkscrew Rd (Improvements at Wildcat Drive)

Project Manager: Shannon Bassett, CEI Inspection

Project Description: A safety redesign of an existing curve on Corkscrew Rd south and east of Wildcat Dr.

Current Phase: Construction Phase.


Construction: Construction (\$2.1M FDOT Grant)

Company: OHLA - USA

Construction Contract: \$2,103,968 **CEI Company:** AIM – FDOT Contract

CEI Cost: \$175k

Project Phase	Anticipated Schedule
Construction Start	03-27-23
Construction Duration	6 Months





Current Status 09/22/2023:

Time Complete 99% Work Complete 74.4%



66066.16 Bridge Replacement Golden Gate Pkwy over Santa Barbara Canal

Project Manager: Julio Castro, Sr Field Inspector

Project Description: Bridge replacement project including removal and disposal of two existing pedestrian bridges. Fast tracked project due to structural conditions of bridge.

Current Phase: Design-Build Contract

Approved

Design-Build Contract: \$3,527,500

CEI: Hardesty

& Hanover

CEI Budget: \$456,000



Project Phase	Anticipated Schedule
Procurement Design-Build	12/2020 – 11/2021
Design – Build start	1/14/2022
Completion	11/2023

Current Status 9/22/2023:

- Work 93.75% Time 82.11% Please note that time includes the design phase.
- Thomas Marine completed the bridge deck.



66066.2 Stan Gober Bridge Rehabilitation

Project Manager: Ray G. Girgis, P.E, Project Manager III

Project Description:

Bridge No. 030184, along San Marco Rd., over Goodland Bay: Miscellaneous repairs to the bridge connecting Marco Island and Goodland to the mainland.

Current Phase: 100% Design Design Budget: \$357,588.07

Design Consultant: Cardno Engineering

Post Design Services: TBD

Construction Budget: \$7,069,487 (est.)

Right-Of-Way: N/A

CEI-Services: \$922,525.09 (est.)





Project Phase	Schedule
Design	06/2018 to 12/2022
Construction Procurement	02/2023 to 12/2023
Construction anticipated	2024 through 2027

Current Status 9/2023:

- 100% Plans received 12/2022.
- Construction Procurement started 01/2023.
- CEI and Post Design Services Procurement ongoing.
- Projected Construction NTP 12/2023.



Transportation Engineering Division

INTERSECTIONS, SIDEWALKS, SHOULDERS



60256 Everglades Blvd at 43rd Ave NE Intersection Improvements

Project Manager: Julio Ordonez, P.E., Sr. Project Manager


Project Description: Intersection improvements on Everglades Boulevard North at 43rd Avenue N.E. to include turning lanes on all approaches, a new traffic signal and reconstruction of existing driveways, side drains and swales. It also includes 4' paved shoulders on both sides of Everglades Blvd. and milling and resurfacing of the existing pavement.

Current Phase: 90% Design

Design Consultant: In-House Design Team

Construction Estimate: \$3.2M
CEI Budget: In-house

Project Phase	Anticipated Schedule
100% Design	3/24/2023
Construction Procurement	10/2023 to 1/2024
Construction Start	5/2024
Construction Duration	12 Months



Current Status 9/22/2023:

- Finish 100% plans and ROW negotiations by the end of September 2023.
- Start bidding process in October 2023.
- Construction start fourth quarter of year 2023.



60245 Logan Blvd N of Immokalee Rd

Project Manager: Shannon Bassett, CEI Inspection

Project Description: Safety and capacity improvement consisting of constructing a roundabout on Logan Blvd at Treeline Dr.

Current Phase: Construction

Contractor: Thomas Marine

Construction

Contract: \$1,249,275

CEI: In-House

Project Phase	Anticipated Schedule
100% Design	2/28/2022
Construction Procurement	12/2022 to 5/2023
Construction Start	7/2023
Construction Duration	6 months, excl. utility relocation time



Current Status 9/22/2023:

- Pre-con meeting was held on 5-11-2023
- NTP issued 7-24-2023.
- Contractor mobilization and project layout started.
- Stop Work Order issued on 8-25-2023 -The Construction contract is currently on hold. Construction activities will begin once the utilities have been relocated (Lumen, Comcast, Hotwire) which might take until the end of the year.



60252 VBR at Logan Blvd Intersection Improvements

Project Manager: Mario Puente, PE-CGC, Project Manager


Project Description: To provide traffic signal and intersection improvements. Signalization improvements will include conduits, traffic signal controller and cabinet, connection to existing signal fiber optic communications, steel mast arm support assemblies, and reconstructing sidewalks to meet current ADA Requirements. Lighting and ITS facilities will be provided on the new signal and lighting for pedestrians will be incorporated. Additional turn lanes and intersection overlay.

Current Phase: ROW Acquisition

Design Consultant: Atkins **Construction Budget:** \$4,100,000

Contractor: TBD CEI: TBD

Project Phase	Anticipated Schedule
100% Plans	11/2022
Construction Procurement	7 months
Construction	12 months



Current Status 8/11/2023:

- Permit Status:
 - SWFMD Permit approved.
- ROW Status: Both Island Walk and The Cove have agreed to grant easements to the County. The Cove agreement approved on BCC 4/25/2023.



60228 Sidewalks in Various Locations

Project Manager: Mario A. Puente, PE-CGC, Senior

Project Manager.

Project Description: Add new sidewalks in 8 different

locations throughout the County.


Current Phase: Design is complete in locations 1&2, minor plan updates with Public Utilities Department (PUD) prior to construction; Locations 3,4 in design with PUD. Location 5 in minor design. Location 6 Bid Award BCC 6/13/23. Locations 7 & 8 in design, pending CO.

Design & Permitting: \$ 0.9M

Construction Budget: \$10.0M (Surtax funded)

CEI Budget: \$ 0.9M Right-Of-Way: \$ 0.2M

Project Phase	Anticipated Schedule
100% Plans - Location 1 & 2; 100% Plans - Location 5; 100% Plans - Location 6; 100% Plans - Location 7; 100% Plans - Location 8	7/2021; Updated 7/2023 4/2023; Update 8/2023 10/2022; 1/2024 2/2024
Construction NTP – Location 1&2	3/2024
Construction Duration	est. 7-12 months



Current Status 7/13/2023:

- <u>Permit Status:</u> Locations 1&2 permitted. Locations 3&4 will be permitted with PUD, Stormwater & Sewer. Location 6 permitted. Locations 5,7&8 permit pending.
- <u>ROW Status</u>: Location 1, no easement needed. Location 2 sidewalk easement approved. Future acquisitions are undetermined at this time for project locations 3-8 (design phase).
- <u>Contract Status</u>: Construction solicitation pending updates underway with PUD and Stormwater for Locations 1-2. Locations 3-4, design WO with PUD signed. Location 5 designed, waiting on permit. Location 6 designed, construction to start in summer of 2023. Locations 7 & 8 in design.

OCTOBER 17, 2023



60226 16th Ave (13th St SW to 23rd St SW) Shoulders

Project Manager: Julio Ordonez, P.E., Sr. Project Manager


Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' bike lanes/paved shoulders, including milling & resurfacing of the existing pavement and drainage improvements, on both sides of 16th Avenue SW from 13th Street SW to 23rd Street SW.

Current Phase: 100% Design completed
Design Consultant: In-House Design Team

Construction Budget: \$2.3M

CEI: In-House

Project Phase	Anticipated Schedule
100% Design	9/2022
Construction Procurement	10/2023 to 1/2024
Construction Start	4/2024
Construction Duration	10 Months



Current Status 9/22/2023:

Plans are 100 % complete and permit exempt from SFWMD. Bid opened July 12, 2022, but were too high (\$2.6M) and all were rejected. Project to be re-bid some time in 2023 as extra funding becomes available.



60227 Corkscrew Rd (Lee County Line) Shoulders

Project Manager: Michael Tisch, Project Manager II

Project Description: Safety and capacity improvements consisting of adding 6' pavement widening (east side only) and 4' paved shoulders, including milling & resurfacing of the existing pavement and drainage improvements on both sides of Corkscrew Road along the Lee/Collier County line.

Current Phase: 100% Design at ERC

Design Budget: \$120,000

Design Consultant: AIM Engineering, Inc.

Construction Budget: \$1,200,000 (100% LAP Funding)

60% Plans

EOPC - \$1.6M

CEI Budget: \$120,000

Project Phase	Anticipated Schedule
90% Design	9/20/2016, ERC 1/2023
Construction Procurement	10/2023
Construction Start	01/2024
Construction Duration	7 Months



Current Status 9/22/2023:

Consultant submitted 100% Plans for ERC Review to FDOT.

4-week Look Ahead:

 Coordinate CEI with FDOT. Prepare submission for Procurement. Have asked FDOT for additional construction funding 8/11/23 (\$800k Const., \$100k CEI)



60231 Oil Well Rd (Camp Keais Rd to SR29) Shoulders – Segment 3

Project Manager: Julio Ordonez, P.E., Sr. Project

Manager

Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' paved shoulders, including milling & resurfacing of the existing pavement, on both sides of Oil Well Road east of Camp Keais Road intersection.

Current Phase: Funding pending

Design Consultant: In-House Design Team

Construction Budget: \$950,000

Contractor: TBD CEI: In-House

and the resemble of the second
OilWellRD
Age of the second secon

Current Status 9/22/2023:

Potential State funding in progress. Construction funding budgeted for FY2023.

Project Phase	Anticipated Schedule
100% Design	9/16/2021
Construction Procurement	Pending
Construction Start	Pending
Construction Duration	3 Months



60231 Oil Well Rd (Camp Keais Rd to SR29) Shoulders – Segment 4

Project Manager: Julio Ordonez, P.E., Sr. Project

Manager

Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' paved shoulders, including milling & resurfacing of the existing pavement, on both sides of Oil Well Road east of Camp Keais Road intersection.

Current Phase: Funding pending

Design Consultant: In-House Design Team

Construction Budget: \$985,000

Contractor: TBD

CEI: In-House

Project Phase	Anticipated Schedule
100% Design	3/18/2023
Construction Procurement	Pending
Construction Start	Pending
Construction Duration	3 Months



Current Status 9/22/2023:

Potential State funding in progress.

Pending construction funding for FY2024.



60231 Oil Well Rd (Camp Keais Rd to SR29) Shoulders – Segment 5

Project Manager: Julio Ordonez, P.E., Sr. Project

Manager

Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' paved shoulders, including milling & resurfacing of the existing pavement, on both sides of Oil Well Road east of Camp Keais Road intersection.

Current Phase: Funding pending

Design Consultant: In-House Design Team

Construction Budget: \$985,000

Contractor: TBD

CEI: In-House

Ave Maite	PROJECT LOCATION MAP N
	Start Project Start Project Start Project Start Project Oil Well Park

Current Status 9/22/2023:

Project letting start to be determined.

Project Phase	Anticipated Schedule
100% Design	4/4/2023
Construction Procurement	7/2025 to 9/2025
Construction Start	1/2026
Construction Duration	3 Months



60237 Everglades Blvd (Oil Well - Immokalee Rd) Improvements

Project Manager: Julio Ordonez, P.E., Sr. Project Manager

Project Description: Safety and capacity improvement over 4.57 miles consisting of adding 4' paved shoulders on both sides of Everglades Blvd. from Oil Well Road to Immokalee Road. This project is being done in coordination with Road Maintenance for the milling and resurfacing portion of it.

Current Phase: Design 90%


Design Consultant: In-House Design Team

Construction Budget: \$1,500,000 TE

\$3,100,000 RM

CEI: In-house

Project Phase	Anticipated Schedule
100% Design	8/30/2023
Construction Procurement	10/2023 to 12/2023
Construction Start	3/2024
Construction Duration	12 Months



Current Status 9/22/2023:

- This is a joint Roadway Maintenance and shoulder improvement project.
- Funding will be available to construct the entire project in FY24.
- Design is completed, bidding to be done by RM third quarter of year 2023 and construction to start first quarter of year 2024.



60253 Immokalee Rd (CR 846 E) Shoulders – SCOP 1

Project Manager: Michael Tisch, Project Manager II **Designer**: Julio Ordonez, P.E., Project Manager II

Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' paved shoulders, including milling & resurfacing of the existing pavement, on both sides of Immokalee Road east of Main Street (S.R. 29) intersection.

Current Phase: SCOP Funding


Design Consultant: In-House Design Team

Construction Budget: \$818,622.38

Contractor: TBD

CEI: In-House

Project Phase	Anticipated Schedule
100% Design	9/20/2022
Construction Procurement	6/2023 to 9/2023
Construction Start	11/2023
Construction Duration	3 Months



Current Status 9/22/2023:

Advertising project for construction.



60253 Immokalee Rd (CR 846 E) Shoulders – SCOP 2

Project Manager: Michael Tisch, Project Manager II **Designer**: Julio Ordonez, P.E., Project Manager II

Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' paved shoulders, including milling & resurfacing of the existing pavement, on both sides of Immokalee Road east of Main Street (S.R. 29) intersection.

Current Phase: SCOP Funding

Design Consultant: In-House Design Team

Construction Budget: \$818,622.38

Contractor: TBD

CEI: In-House

III Immokalee Regional Airport	
Immokaleg Regional Raceway	
Mexican	
Bao III G	Immokalee Ranch Department of indigen and family

Current Status 9/22/2023:

Design phase II (60%) submitted for FDOT review.

Project Phase	Anticipated Schedule
60% Design	8/20/2023
Construction Procurement	1/2024 to 3/2024
Construction Start	11/2024
Construction Duration	3 Months



60253 Immokalee Rd (CR 846 E) Shoulders – SCOP 3

Project Manager: Michael Tisch, Project Manager II **Designer**: Julio Ordonez, P.E., Project Manager II

Project Description: Safety and capacity improvements consisting of adding 2' pavement widening and 5' paved shoulders, including milling & resurfacing of the existing pavement, on both sides of Immokalee Road east of Main Street (S.R. 29) intersection.

Current Phase: SCOP Funding

Design Consultant: In-House Design Team

Construction Budget: \$818,622.38

Contractor: TBD

CEI: In-House

II Regional Airport	
Immokaleg Regional Raceway	A STATE OF STATE
Molifain No.	
	Lo Lo La Carrio
e Department of Ghidren and Family	immokalee Ranch
	OW/
C Ctat 0 /22 /2022	

Current Status 9/22/2023:

Project funding awarded in September 2023.

Project Phase	Anticipated Schedule
60% Design	12/15/2023
Construction Procurement	8/2024 to 10/2024
Construction Start	1/2025
Construction Duration	3 Months



60016 Immokalee Rd at Main Str N (SR29) Intersection

CEI Project Manager: Julio Castro, Inspector II

Project Manager: Julio Ordonez, P.E., Sr. Project

Manager

Project Description: Safety and capacity improvements consisting of extending the existing northbound left turn lane on Immokalee Road south of Main Street (SR 29) for approximately 100', including reversing the slope, reconstructing the median, milling & resurfacing of the existing pavement, re-striping southbound left turn lane into Collier County complex on the east side.

Current Phase: Funding pending

Design Consultant: In-House Design Team

Construction Budget: \$280,000

Contractor: Ajax Paving Industries

CEI: In-House

Project Phase	Anticipated Schedule
100% Design	4/2023
Construction Procurement	Annual Contract
Construction Start	9/2023
Construction Duration	3 Months



Current Status 9/22/2023:

Time: 23.3% Work: 0.0% (No processed Pay App yet for this project) 100% design completed and construction quotes secured.

• Construction started September 18, 2023, NTP issued.



60188.12 Commercial Blvd. @ Domestic Ave. Intersection

CEI Project Manager: Jim Zuver, CEI Inspection

Project Manager: Julio Ordonez, P.E., Sr. Project

Manager

Project Description: Safety and capacity improvements consisting of adding 4' paved shoulders, including milling & resurfacing of the existing pavement at the intersection of Commercial Blvd. and Domestic Ave. intersection. It also includes incidental drainage work.

Current Phase: Construction Procurement


Design Consultant: In-House Design Team

Construction Cost: \$370,478.50

Contractor: Ajax Paving Industries

CEI: In-House

Project Phase	Anticipated Schedule
100% Design	1/13/2023
Construction Procurement	2/2023 to 5/2023
Construction Start	7/2023
Construction Duration	3 Months



Current Status 9/22/2023:


Work: 85.21% Time: 66.67%


Contract for \$370,478.50 Actual cost; 325,687.80

Construction quotes received on 2/14/2023. Uploaded ES and BA to transfer

Construction Funds (BCC 4/11/2023).

Map of the Florida Shared-Use Nonmotorized (SUN) Trail Network






Overlap Projects

FPL Trail along Livingston Rd. and connecting to Rich King Greenway PD&E Study FY2025

US41 from Greenway Rd. to 6 L Farms Rd. Design and Construction 2026-2030



County Bike/Ped Stand-Alone Projects FY 21/22 – 26/27

